

NATIONAL TRANSMISSION & DESPATCH COMPANY LTD

No.3930-37 /CE/HVDC/LHR

Chief Engineer (HVDC) NTDC
Dated: 05/ 2021

Chief Executive Officer, Pak Matiari-Lahore Transmission Company, Lahore.

Project:

±660KV MATIARI-LAHORE TRANSMISSION LINE (CPEC PROJECT)

Subject:

NTDC SUGGESTIONS REGARDING ADDITIONAL COMMISSIONING

TESTS (A-7) AND SUBMISSION OF SCHEDULE

Ref: [i].

Owner Engineer Email Dated: 05.05.2021.

[ii].

Your Office Letter No. PTC-02-20210430-3, Dated: 30.04.2021.

[iii].

NPCC NTDC Letter No. 5930-36 GM (SO)/NPCC/HVDC, Dated: 23.04.2021.

Apropos to the subject matter, it is apprised that the Owner Engineer vide e-mail referred at [i] has furnished comments regarding your reply cited at [ii] on additional Commissioning Tests suggested by NPCC vide letter [iii] and endorsed that these tests are required to be conducted prior to High Power Test to ensure the stability, reliability and smooth running of the system.

In the light of these comments (attached for reference) NTDC is also of the same viewpoint to conduct these tests prior to High Power Test, to fulfill the requirement of HVDC system in all respect. You are therefore advised to submit the schedule for additional commissioning tests (A-7) at the earliest so that same may be conducted prior to commencement of High Power Test. Please be apprised that any delay in the compliance of above needful and any financial implications thereon will be on the part of Project Company.

DA/As Above:

P.D/Focal Person for HVDC Project

11/ly 06/5/2021

CC To:

- 1. DMD (P&E) NTDC, 419 WAPDA House, Lahore.
- 2. GM (SO) NPCC NTDC, Islamabad.
- 3. GM (PSP) NTDC, PIA building, Lahore
- 4. Chief Engineer (P&C) NTDC, WAPDA House, Lahore
- 5. PS to MD NTDC, 414 WAPDA House, Lahore.
- 6. M/s HATCH Canada (Owner Engineer for HVDC Project)
- 7. M/s CESI (Independent Engineer), Italy.
- M/R-File

Chief Engineer HVDC

From:

Khan, Iftikhar

Sent:

Wed May 05 2021 13:53:06 GMT+0500 (Pakistan Standard Time)

To:

Chief Engineer HVDC

Cc:

DMD PE; Muhammad Yaseen; bruno bisewski; Joanne Hu; GM SO; saeed.npcc@gmail.com; General Manager Power System Planning; Chief Engineer Protection And Control; CE TELECOM; Waseem

Younas; Waseem Younas; mywaseem.100@gmail.com; Hussain, Sajid

Subject:

Matiari-Lahore HVDC Transmission Project: NTDC SUGGESTIONS REGARDING ADDITIONAL

COMMISSIONING TESTS (A-7)

Attachments:

OE Comments to NTDC A7 tests.xlsx

Dear Sir.

We have reviewed the CET Response per their letter PTC-02-20210430-3 to the Tests requested by NTDC and attach herewith our comments to each of the point. In our view, the Tests should be conducted. We are available to provide any clarifications.

Best regards,

Iftikhar Khan

OE Representative

From: Chief Engineer HVDC <cehvdc@ntdc.com.pk>

Sent: Monday, May 3, 2021 2:25 AM

To: GM SO <gmso@ntdc.com.pk>; saeed.npcc@gmail.com; General Manager Power System Planning

<gm.psp@ntdc.com.pk>; Chief Engineer Protection And Control <ce.pac@ntdc.com.pk>; CE

TELECOM <ce.telecom@ntdc.com.pk>; Waseem Younas <mss1@ntdc.com.pk>; Waseem Younas

<waseemyounas@ntdc.com.pk>; mywaseem.100@gmail.com

Cc: DMD PE <dmdpe@ntdc.com.pk>; Khan, Iftikhar <iftikhar.khan@hatch.com>; Muhammad Yaseen

<yaseen@ntdc.com.pk>

Subject: NTDC SUGGESTIONS REGARDING ADDITIONAL COMMISSIONING TESTS (A-7)

Enclosed please find herewith letter on the subject matter for your response at the earliest, please.

P.D/Focal Person HVDC Project

NOTICE - This message from Hatch is intended only for the use of the individual or entity to which it is addressed and may contain information which is privileged, confidential or proprietary. Internet communications cannot be guaranteed to be secure or error-free as information could be intercepted, corrupted, lost, arrive late or contain viruses. By communicating with us via e-mail, you accept such risks. When addressed to our clients, any information, drawings, opinions or advice (collectively, "information") contained in this e-mail is subject to the terms and conditions expressed in the governing agreements. Where no such agreement exists, the recipient shall neither rely upon nor disclose to others, such information without our written consent. Unless otherwise agreed, we do not assume any liability with respect to the accuracy or completeness of the information set out in this e-mail. If you have received this message in error, please notify us immediately by return e-mail and destroy and delete the message from your computer.

-			·	
	4	2	1	item
	Automatic Reset	Electrode line open circuit test in Bipolar operation	Last line protection test	Test suggested by NTDC
and is sensitive enough to detect a fault anywhere on the electrode line	he	To demonstrate that bipolar operation is possible in this scenario and that tripping would not occur on detection and that there would be an alarm but no protection induced operations other than closing of the NBGS. To demonstrate that the protection will trip both poles if one pole is block due to protection operation. To demonstrate that manual stopping either pole of the bipole is inhibited by interlocking if the neutral bus ground switch is closed.		Purpose of test
When electrode line ground fault happens in Bipolar operation thereis an alarm on OWS to .indicate the impedance change on electrode line. If NPCC wants to perform the test, it .can be arranged		It is not suggested to repeat this test again. Because this test has been verified in Bipole low power test (No 6.3.1 Pole trij, Open line fault at electrode at Lahore and Pole trip Open line trip at Matiari, the result was satisfactory.		CET Response
This test should be performed off-line first on both electrode lines to est the function of the Elis. Then later it can be performed on-line.	Test will be carried out on each pole as part of scheduled AS tests.	7	In our understanding the test is to check the timeing of the dc control forced response in relation to the trip of the converter circuit breakers. It has nothing to do with the number of lines coming into the station, the purpose is to safely force retard and block the HVDC before the converter before the ac breaker is open. Therefore we don't agree with CET's reasons for not performing the test. In view of the risk to equipment this test should be performed off-line first on both poles at each station to see that breaker opening is detected the force retard timings are correct. A final live test could be done for each pole at each station to demonstrate that the function and timings are correct. It would be prudent to do the test at less than full dc current.	OFFICE
yes	yes	CET to advise which test applies to Matiari. It is not clear that a test has been performed at Maitari. If there is no test already done at Matiari it should be performed.	yes	6
yes	Already done	Yes	Yes	

100/8/201

6		5	
Electrode line ground fault in monopolar operation	Accuracy test	ocator	Other tests to be considered Suggested by OE
Electrode line ground fault in monopolar operation clearing sequence in monopole mode (force retard, wait, restart, etc.).	of 1km	To demonstrate that the LFL is working correctly	
	to de	The	
	at the station and do not demonstrate the accuracy of the line to demonstrate the accuracy.	edc line faults performed to date have only been inside	
ĕ		yes	
Ö		yes	

100 66/5/201